

**CRITICAL DATES FOR CONTRACT CLASS 1 PROJECTS
PROCESSING FOR SEPTEMBER 2024 THROUGH JUNE 2027 LETTINGS**

MON.	THURS. (1)	THURS.	FRI.	MON.	FRI.	WED. (2)	(3) TYPE OF AD
CONTRACT PKG TO PROD MGMT	PS&E PKG APPROVED TO PROD MGMT	FEDERAL AUTHORIZATION REQUEST TO FHWA	PROCESSING LIST TO CONTRACTS TO ENCUMBER	AUTHORIZATION FOR CONTRACTS ADMIN TO ADVERTISE	ADVERTISEMENT	LETTING RECEIVE BIDS	
PS&E PKG TO FINAL PLANS	CONTRACT PKG AND AUTH REQ TO FED AID						
24-Jun-2024	27-Jun-2024	5-Jul-2024-Fri	12-Jul-2024	22-Jul-2024	26-Jul-2024		60 Day
22-Jul-2024	25-Jul-2024	1-Aug-2024	9-Aug-2024	19-Aug-2024	23-Aug-2024	25-Sep-2024	30 Day
22-Jul-2024	25-Jul-2024	1-Aug-2024	9-Aug-2024	19-Aug-2024	23-Aug-2024		60 Day
26-Aug-2024	29-Aug-2024	5-Sep-2024	13-Sep-2024	23-Sep-2024	27-Sep-2024	30-Oct-2024	30 Day
12-Aug-2024	15-Aug-2024	22-Aug-2024	30-Aug-2024	9-Sep-2024	13-Sep-2024		60 Day
9-Sep-2024	12-Sep-2024	19-Sep-2024	27-Sep-2024	7-Oct-2024	11-Oct-2024	13-Nov-2024	30 Day
30-Aug-2024-Fri	5-Sep-2024	12-Sep-2024	20-Sep-2024	30-Sep-2024	4-Oct-2024		60 Day
30-Sep-2024	3-Oct-2024	10-Oct-2024	18-Oct-2024	28-Oct-2024	1-Nov-2024	4-Dec-2024	30 Day
28-Oct-2024	31-Oct-2024	7-Nov-2024	15-Nov-2024	22-Nov-2024	27-Nov-2024-Wed		60 Day
18-Nov-2024	21-Nov-2024	5-Dec-2024	13-Dec-2024	23-Dec-2024	27-Dec-2024	29-Jan-2025	30 Day
18-Nov-2024	21-Nov-2024	5-Dec-2024	13-Dec-2024	23-Dec-2024	27-Dec-2024		60 Day
20-Dec-2024-Fri	26-Dec-2024	2-Jan-2025	10-Jan-2025	17-Jan-2025-Fri	24-Jan-2025	26-Feb-2025	30 Day
20-Dec-2024-Fri	26-Dec-2024	2-Jan-2025	10-Jan-2025	17-Jan-2025-Fri	24-Jan-2025		60 Day
17-Jan-2025-Fri	23-Jan-2025	30-Jan-2025	7-Feb-2025	17-Feb-2025	21-Feb-2025	26-Mar-2025	30 Day
27-Jan-2025	30-Jan-2025	6-Feb-2025	14-Feb-2025	24-Feb-2025	28-Feb-2025		60 Day
24-Feb-2025	27-Feb-2025	6-Mar-2025	14-Mar-2025	24-Mar-2025	28-Mar-2025	30-Apr-2025	30 Day
24-Feb-2025	27-Feb-2025	6-Mar-2025	14-Mar-2025	24-Mar-2025	28-Mar-2025		60 Day
24-Mar-2025	27-Mar-2025	3-Apr-2025	11-Apr-2025	21-Apr-2025	25-Apr-2025	28-May-2025	30 Day
10-Mar-2025	13-Mar-2025	20-Mar-2025	28-Mar-2025	7-Apr-2025	11-Apr-2025		60 Day
7-Apr-2025	10-Apr-2025	17-Apr-2025	25-Apr-2025	5-May-2025	9-May-2025	11-Jun-2025	30 Day
28-Apr-2025	1-May-2025	8-May-2025	16-May-2025	27-May-2025-Tue	30-May-2025		60 Day
23-May-2025-Fri	29-May-2025	5-Jun-2025	13-Jun-2025	23-Jun-2025	27-Jun-2025	30-Jul-2025	30 Day
23-May-2025-Fri	29-May-2025	5-Jun-2025	13-Jun-2025	23-Jun-2025	27-Jun-2025		60 Day
23-Jun-2025	26-Jun-2025	3-Jul-2025	11-Jul-2025	21-Jul-2025	25-Jul-2025	27-Aug-2025	30 Day
23-Jun-2025	26-Jun-2025	3-Jul-2025	11-Jul-2025	21-Jul-2025	25-Jul-2025		60 Day
21-Jul-2025	24-Jul-2025	31-Jul-2025	8-Aug-2025	18-Aug-2025	22-Aug-2025	24-Sep-2025	30 Day
28-Jul-2025	31-Jul-2025	7-Aug-2025	15-Aug-2025	25-Aug-2025	29-Aug-2025		60 Day
25-Aug-2025	28-Aug-2025	4-Sep-2025	12-Sep-2025	22-Sep-2025	26-Sep-2025	29-Oct-2025	30 Day
29-Aug-2025-Fri	4-Sep-2025	11-Sep-2025	19-Sep-2025	29-Sep-2025	3-Oct-2025		60 Day
29-Sep-2025	2-Oct-2025	9-Oct-2025	17-Oct-2025	27-Oct-2025	31-Oct-2025	3-Dec-2025	30 Day
20-Oct-2025	23-Oct-2025	30-Oct-2025	7-Nov-2025	17-Nov-2025	21-Nov-2025		60 Day
14-Nov-2025-Fri	19-Nov-2025-Wed	26-Nov-2025-Wed	5-Dec-2025	15-Dec-2025	19-Dec-2025	28-Jan-2026	30 Day
14-Nov-2025-Fri	19-Nov-2025-Wed	26-Nov-2025-Wed	5-Dec-2025	15-Dec-2025	19-Dec-2025		60 Day
19-Dec-2025-Fri	24-Dec-2025-Wed	31-Dec-2025-Wed	9-Jan-2026	20-Jan-2026-Tue	23-Jan-2026	25-Feb-2026	30 Day
19-Dec-2025-Fri	24-Dec-2025-Wed	31-Dec-2025-Wed	9-Jan-2026	20-Jan-2026-Tue	23-Jan-2026		60 Day
16-Jan-2026-Fri	22-Jan-2026	29-Jan-2026	6-Feb-2026	16-Feb-2026	20-Feb-2026	25-Mar-2026	30 Day
26-Jan-2026	29-Jan-2026	5-Feb-2026	13-Feb-2026	23-Feb-2026	27-Feb-2026		60 Day
23-Feb-2026	26-Feb-2026	5-Mar-2026	13-Mar-2026	23-Mar-2026	27-Mar-2026	29-Apr-2026	30 Day
16-Feb-2026	19-Feb-2026	26-Feb-2026	6-Mar-2026	16-Mar-2026	20-Mar-2026		60 Day
16-Mar-2026	19-Mar-2026	26-Mar-2026	3-Apr-2026	13-Apr-2026	17-Apr-2026	20-May-2026	30 Day
9-Mar-2026	12-Mar-2026	19-Mar-2026	27-Mar-2026	6-Apr-2026	10-Apr-2026		60 Day
6-Apr-2026	9-Apr-2026	16-Apr-2026	24-Apr-2026	4-May-2026	8-May-2026	10-Jun-2026	30 Day

(1) See OOC Advertisement Report to ensure the Contingency levels are BALANCED to the acceptable amounts and State funds are AUTHORIZED by these dates (except dual-year processing). Plans, Specifications, Estimates, and all other required PS&E Documents on Federal Aid Projects MUST be approved and in the Federal Aid Office by these dates.

(2) There will be NO revisions within five (5) working days of the letting unless approval is obtained from the Director, Office of Design.

(3) All lettings and projects with the following require a 60-day advertisement period: pre-bid meeting; projects programmed with any of the following Work Program categories: 0023 Bridge–Replace and Add Lanes, 0025 Bridge–Rehabilitate and Add Lanes, 0213 Add Lanes and Reconstruct, 0218 Add Lanes and Rehabilitate Pavement, 0236 Interchange Add Lanes.

Note: 9/3/24: Feb 26, 2025 (30-Day) & Mar 26, 2025 (60-Day) contract package due dates were changed from Dec 23 to Dec 20 due to holidays. Contract package due date is 1 week earlier due to holidays for Jan 29, 2025 (30-Day), Feb 26, 2025 (60-Day), and Mar 31, 2027 (60-Day). 1/15/25: Removed future November lettings.

**CRITICAL DATES FOR CONTRACT CLASS 1 PROJECTS
PROCESSING FOR SEPTEMBER 2024 THROUGH JUNE 2027 LETTINGS**

MON.	THURS. (1)	THURS.	FRI.	MON.	FRI.	WED. (2)	(3) TYPE OF AD
CONTRACT PKG TO PROD MGMT PS&E PKG TO FINAL PLANS	PS&E PKG APPROVED TO PROD MGMT CONTRACT PKG AND AUTH REQ TO FED AID	FEDERAL AUTHORIZATION REQUEST TO FHWA	PROCESSING LIST TO CONTRACTS TO ENCUMBER	AUTHORIZATION FOR CONTRACTS ADMIN TO ADVERTISE	ADVERTISEMENT	LETTING RECEIVE BIDS	
20-Apr-2026	23-Apr-2026	30-Apr-2026	8-May-2026	19-May-2026-Tue	29-May-2026		60 Day
22-May-2026-Fri	28-May-2026	4-Jun-2026	12-Jun-2026	22-Jun-2026	26-Jun-2026	29-Jul-2026	30 Day
22-May-2026-Fri	28-May-2026	4-Jun-2026	12-Jun-2026	22-Jun-2026	26-Jun-2026		60 Day
22-Jun-2026	25-Jun-2026	2-Jul-2026	10-Jul-2026	20-Jul-2026	24-Jul-2026	26-Aug-2026	30 Day
29-Jun-2026	2-Jul-2026	9-Jul-2026	17-Jul-2026	27-Jul-2026	31-Jul-2026		60 Day
27-Jul-2026	30-Jul-2026	6-Aug-2026	14-Aug-2026	24-Aug-2026	28-Aug-2026	30-Sep-2026	30 Day
27-Jul-2026	30-Jul-2026	6-Aug-2026	14-Aug-2026	24-Aug-2026	28-Aug-2026		60 Day
24-Aug-2026	27-Aug-2026	3-Sep-2026	11-Sep-2026	21-Sep-2026	25-Sep-2026	28-Oct-2026	30 Day
31-Aug-2026	3-Sep-2026	10-Sep-2026	18-Sep-2026	28-Sep-2026	2-Oct-2026		60 Day
28-Sep-2026	1-Oct-2026	8-Oct-2026	16-Oct-2026	26-Oct-2026	30-Oct-2026	2-Dec-2026	30 Day
19-Oct-2026	22-Oct-2026	29-Oct-2026	6-Nov-2026	16-Nov-2026	20-Nov-2026		60 Day
23-Nov-2026	26-Nov-2026	3-Dec-2026	11-Dec-2026	21-Dec-2026	24-Dec-2026-Thu	27-Jan-2027	30 Day
23-Nov-2026	26-Nov-2026	3-Dec-2026	11-Dec-2026	21-Dec-2026	24-Dec-2026-Thu		60 Day
21-Dec-2026	24-Dec-2026	31-Dec-2026	8-Jan-2027	18-Jan-2027	22-Jan-2027	24-Feb-2027	30 Day
17-Dec-2026-Thu	30-Dec-2026-Wed	7-Jan-2027	15-Jan-2027	25-Jan-2027	29-Jan-2027		60 Day
25-Jan-2027	28-Jan-2027	4-Feb-2027	12-Feb-2027	22-Feb-2027	26-Feb-2027	31-Mar-2027	30 Day
25-Jan-2027	28-Jan-2027	4-Feb-2027	12-Feb-2027	22-Feb-2027	26-Feb-2027		60 Day
22-Feb-2027	25-Feb-2027	4-Mar-2027	12-Mar-2027	22-Mar-2027	26-Mar-2027	28-Apr-2027	30 Day
22-Feb-2027	25-Feb-2027	4-Mar-2027	12-Mar-2027	22-Mar-2027	26-Mar-2027		60 Day
22-Mar-2027	25-Mar-2027	1-Apr-2027	9-Apr-2027	19-Apr-2027	23-Apr-2027	26-May-2027	30 Day
1-Mar-2027	4-Mar-2027	11-Mar-2027	19-Mar-2027	29-Mar-2027	2-Apr-2027		60 Day
5-Apr-2027	8-Apr-2027	15-Apr-2027	23-Apr-2027	3-May-2027	7-May-2027	9-Jun-2027	30 Day

(1) See OOC Advertisement Report to ensure the Contingency levels are BALANCED to the acceptable amounts and State funds are AUTHORIZED by these dates (except dual-year processing). Plans, Specifications, Estimates, and all other required PS&E Documents on Federal Aid Projects MUST be approved and in the Federal Aid Office by these dates.

(2) There will be NO revisions within five (5) working days of the letting unless approval is obtained from the Director, Office of Design.

(3) All lettings and projects with the following require a 60-day advertisement period: pre-bid meeting; projects programmed with any of the following Work Program categories: 0023 Bridge–Replace and Add Lanes, 0025 Bridge–Rehabilitate and Add Lanes, 0213 Add Lanes and Reconstruct, 0218 Add Lanes and Rehabilitate Pavement, 0236 Interchange Add Lanes.

Note: 9/3/24: Feb 26, 2025 (30-Day) & Mar 26, 2025 (60-Day) contract package due dates were changed from Dec 23 to Dec 20 due to holidays.
Contract package due date is 1 week earlier due to holidays for Jan 29, 2025 (30-Day), Feb 26, 2025 (60-Day), and Mar 31, 2027 (60-Day). 1/15/25: Removed future November lettings.